


Department of Agriculture
 Agricultural Training Institute - Central Office
 Enhanced Consolidated Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs)
 For the Fourth Quarter Ending December 31, 2018



Agency/ Department/ Address	Publicized Project/Program/Activity (Amount in Million Pesos)							Status of Publicized Project/Program/Activity (Amount in Million Pesos)							Remarks	
	Name/Particulars & ID No.	Location	Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		% of Completion	Total Cost to Date	Reason for Delayed Completion	Priority Projects	Review Undertaken		
			Original	Revised				Original	Revised					Auditorial/ Legal		Technical Review
A	B	C	D		E	F	G	H		I	J	K	L	M		N
ATI	Construction of the Third Floor of the Rural Development Education Center (RDEC) Building, ATI Central Office	ATI-CO	24,576,074.11		First R-J Builders Phils., Corp.		13-Jul-17	08-Jan-18	15-May-18	100.00%	24,576,074.11	Approved time extension due to the variation order & weather				Completed Project
ATI	Retrofitting Works of Lower Ground Basement at Left End Wing and Construction of Powerhouse	ATI-CO	31,765,674.61		First R-J Builders Phils., Corp.		13-Sep-17	26-Nov-17	15-May-18	92.46%	29,372,010.67	Approved time extension due to variation order & weather/ Approved Temporary Work Suspension due waiting for the approved plan & additional work				On-Going Construction (Actual date started was October 16, 2017)
ATI	Completion of the Repair/Rehabilitation of the Cafeteria and Function Hall (Second Floor), ATI Central Office	ATI-CO	11,879,623.32		Reygem Builders		08-Jan-18	08-Apr-18	01-Jul-18	100.00%	11,879,623.32	Approved time extension due to variation order & weather				Completed Project
ATI	Repainting Works and Replacement of Worn-out Windows of ATI Central Office	ATI-CO	6,311,276.12		T.M. Abad Construction		03-Mar-18	30-May-18	29-Aug-18	100.00%	6,311,276.12	Approved time extension due to variation order & weather				Completed Project
ATI	Retrofitting Works of Upper Ground Floor, ATI Central Office Main Building	ATI-CO	11,529,082.98		First R-J Builders Phils., Corp.		10-Sep-18	07-Jan-19	06-Feb-19	38.57%	4,446,889.87	Approved time extension due to availability of area				On-Going Construction (Actual date started was September 10, 2018)
ATI	Retrofitting Works of Lower Ground Floor, ATI Central Office Main Building	ATI-CO	16,960,574.36		First R-J Builders Phils., Corp.		30-Jul-18	26-Nov-18	25-Jan-19	81.09%	13,753,560.80	Approved time extension due to availability of area				On-Going Construction (Actual date started was July 30, 2018)

Submitted by:


 Arch. Levi B. Reyes

AO III, Head-INFRA Support Office