


RECEIVED
JUL 01 2019

Time: 3:57 pm
By: Mary Jane Capongol

Department of Agriculture
Agricultural Training Institute - Central Office
Enhanced Consolidated Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs)
For the Second Quarter Ending July 30, 2019

Agency/ Department/ Address	Publicized Project/Programs/Activities (Amount in Billion Pesos)								Status of Publicized Project/Programs/Activity (Amount in Billion Pesos)					Remarks		
	Name/Pictures & ID No.	Location	Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		% of Completion	Total Cost of Date	Reason For Delayed Completion	Priority Projects		Review Undertaken	
			Original	Revised				Original	Revised						Auditorial Legal	Technical Review
A	B	C	D		E	F	G	H		I	J	K	L	M		N
ATI	Repair and Rehabilitation of Service Stairs Left and Right wing, ATI-CO	ATI-CO	4,171,096.80		TM Abad Construction		13-Jan-19	12-Apr-19		100.0000%	4,171,096.80					
ATI	Installation of Solar Panels at ATI-CO	ATI-CO	2,888,888.08		Almergy & Renewables Inc.		04-Feb-19	04-Apr-19		100.0000%	2,888,888.08					
ATI	Repair and Rehabilitation of ATI-Central Office Main Building Fences and Gates	ATI-CO	4,295,047.30		Reygan Builders		18-Feb-19	18-May-19		100.00000%	4,295,047.30					
ATI	Construction of ATI Dormitory and Staff House	ATI-CO	35,101,614.30		B.L. Flor Construction		21-Feb-19	19-Aug-19		30.1857%	10,595,657.52					
ATI	Repair and Rehabilitation of Conference Room at 2/F Right Wing, ATI-CO	ATI-CO	6,968,976.57		TM Abad Construction		26-Feb-19	11-May-19		100.0000%	6,968,976.57					
ATI	Repair and Rehabilitation of Waterlines at the ATI-CO	ATI-CO	2,216,278.72		Reygan Builders		28-Feb-19	28-Apr-19		100.0000%	1,111,627.10					
ATI	Improvement of Road Pavement and Grounds	ATI-CO	7,830,318.13		First R+J Builders Phils. Corp.		04-Mar-19	01-Jul-19		90.9320%	7,120,261.13					
ATI	Retrofitting Works and Improvement of Lower Ground Floor	ATI-CO	16,960,574.35	19,113,482.65	First R+J Builders Phils. Corp.		30-Jul-18	26-Nov-18	25-Jan-19	100.00%	19,113,482.65	Approved time extension due to variation order & Weather/Approved Temporary Work Suspension due waiting for the approved plan & additional work				with liquidated damages due of 101 days delayed of the project
ATI	Retrofitting Works and Improvement of Upper Ground Floor	ATI-CO	11,529,082.98		First R+J Builders Phils. Corp.		10-Sep-18	07-Jan-19	06-Feb-19	100.00%	11,529,082.98	Approved time extension due to availability of area				with liquidated damages due of 89 days delayed of the project
ATI	Retrofitting Works and Improvement of Lower Ground Basement at Left End Wing and Construction of Power House	ATI-CO	31,785,674.61	38,580,520.13	First R+J Builders Phils. Corp.		13-Sep-17	26-Nov-17	15-May-18	100.00%	38,580,520.13	Approved time extension due to availability of area and variation works				with liquidated damages due of 34 days delayed of the project

Submitted by: 
Arch. Levi B. Reyes
AO III, Head-INFRA Support Office

AGRICULTURAL TRAINING INSTITUTE
PROPERTY SECTION
RECEIVED
By: 
Date: 7-1-19

COMMISSION ON AUC
RECEIVED BY:
dhm 3:43
7-1-19
DATE
ATT