

Department of Agriculture  
 Agricultural Training Institute - Central Office  
 Enhanced Consolidated Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs)  
 For the First Quarter Ending March 31, 2019

APPROVED BY  
 [Signature]  
 8/29/19  
 [Signature]

Agency/ Department/ Address	Publicized Project/Programs/Activities (Amount in Million Pesos)							Status of Publicized Project/Program/Activity (Amount in Million Pesos)							Remarks	
	Name/Pictures & ID No.	Location	Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		% of Completion	Total Cost of Date	Reason For Delayed Completion	Priority Projects	Review Undertaken		
			Original	Revised				Original	Revised					Auditorial Legal		Tehnical Review
A	B	C	D		E	F	G	H		I	J	K	L	M		N
ATI	Repair and Rehabilitation of Service Stairs Left and Right wing, ATI-CO	ATI-CO	4,171,096.80		TM Abad Construction		13-Jan-19	12-Apr-19		60.4577%	2,716,342.22					
ATI	Installation of Solar Panels at ATI-CO	ATI-CO	2,888,888.08		Airnergy & Renewables Inc.		04-Feb-19	04-Apr-19		80.0290%	2,311,946.88					
ATI	Repair and Rehabilitation of ATI-Central Office Main Building Fences and Gates	ATI-CO	4,295,047.30		Reygem Builders		18-Feb-19	18-May-19		60.10632%	2,581,694.82					
ATI	Construction of ATI Dormitory and Staff House	ATI-CO	36,101,614.30		B.L. Flor Construction		21-Feb-19	19-Aug-19		15.0000%	5,265,242.15					
ATI	Repair and Rehabilitation of Conference Room at 2/F Right Wing, ATI-CO	ATI-CO	6,968,976.57		TM Abad Construction		26-Feb-19	11-May-19		30.0363%	2,093,152.56					
ATI	Repair and Rehabilitation of Waterlines at the ATI-CO	ATI-CO	2,216,278.72		Reygem Builders		28-Feb-19	28-Apr-19		50.1574%	1,111,627.10					
ATI	Improvement of Road Pavement and Grounds	ATI-CO	7,830,318.13		First R-J Builders Phils. Corp.		04-Mar-19	01-Jul-19		15.0000%	1,174,547.72					
ATI	Retrofitting Works and Improvement of Lower Ground Floor	ATI-CO	16,960,574.36	19,113,482.66	First R-J Builders Phils. Corp.		30-Jul-18	28-Nov-18	25-Jan-19	95.01%	18,160,521.63	Approved time extension due to variation order & Weather/Approved Temporary Work Suspension due waiting for the approved plan & additional work				
ATI	Retrofitting Works and Improvement of Upper Ground Floor	ATI-CO	11,529,082.98		First R-J Builders Phils. Corp.		10-Sep-18	07-Jan-19	06-Feb-19	93.46%	10,774,777.09	Approved time extension due to availability of area				
ATI	Retrofitting Works and Improvement of Lower Ground Basement at Left End Wing and Construction of Power House	ATI-CO	31,765,674.61	38,580,520.13	First R-J Builders Phils. Corp.		13-Sep-17	26-Nov-17	15-May-18	94.18%	36,336,878.05	Approved time extension due to availability of area and variation works				

Submitted by:   
 Arch. Lev B. Reyes  
 AO III, Head-INFRA Support Office